## **Summary of Projects Completed in FY 2010-11 For LEED Certification:**

	, i						
		LEED LEVEL		DATE LEED		ORIGINAL GMP	SUB. COMP
BT No.	PROJECT NAME	GOAL	LEED LEVEL ATTAINED	ATTAINED	DATE OF GMP	AMOUNT	DATE
BT-624	FAU/UF Joint Use Facility Davie	Silver	Pending Gold	Pending	6/16/2009	\$ 26,204,519	10/18/2010
BT-616	College of Engineering & Computer Science	Platinum	Platinum	7/18/2011	2/20/2009	\$ 32,635,513	8/17/2010
BT-678	General Classroom Building & Arts & Letters(C&S)	Silver	Pending	Pending	6/22/2009	\$ 18,825,512	10/2/2011
BT-645	HBOI Link Building Renovation	Gold	Pending	Pending	1/19/2010	\$ 6,300,415	2/15/2011
BT-648	Henderson School Expansion	Gold	Pending	Pending	11/24/2009	\$ 4,074,936	8/18/2010